

PERSOANA JURIDICA ACHIZITIOARE (INVESTITOR)

Obiectiv 0063 BAROUL BUCURESTI

Obiect 0001 CONSOLIDARE SUBSOL

Categorie 0002 INSTALATII

Plata 01 Plata 01

ANEXA I

LISTA CUPRINZAND CANTITATILE DE LUCRARI

Nr.	Capitolul de lucrari	U/M	Cantitatea	Pretul unitar	Total
Crt.	Simbol	Denumirea capitolului de lucrari			
4	RPTA63A1	8: INLOCUIRE POMPA ALIM.APA DUPLX LA CAZAN DE ABUR CU DI.COND.ASPIR.DE 1" MOT.ELEC	1.00000	236.56976	236.57
		0,75-1,5 KW			
7	SA10A1	8: TEAVA PVC NEPLASTIF.TIP G MONT.LA CONSTR.INDUSTR. IN COLOANE D=20 MM	2.40000	96.69874	232.08
8	SA10B1	8: TEAVA PVC NEPLASTIF.TIP G MONT.LA CONSTR.INDUSTR. IN COLOANE D=25 MM	37.50000	20.53578	770.09
9	SA10C1	8: TEAVA PVC NEPLASTIF.TIP G MONT.LA CONSTR.INDUSTR. IN COLOANE D=32 MM	84.50000	26.72780	2,258.50
10	SA10D1	8: TEAVA PVC NEPLASTIF.TIP G MONT.LA CONSTR.INDUSTR. IN COLOANE D=40 MM	50.00000	34.86979	1,743.49
11	SA10E1	8: TEAVA PVC NEPLASTIF.TIP G MONT.LA CONSTR.INDUSTR. IN COLOANE D=50 MM	3.80000	47.49975	180.50
12	SA10F1	8: TEAVA PVC NEPLASTIF.TIP G MONT.LA CONSTR.INDUSTR. IN COLOANE D=63 MM	14.90000	65.12809	970.41
13	SA11F1	8: TEAVA PVC NEPLASTIF.TIP G MONT.LA CONSTR.INDUSTR. IN CONDUCTE DE DISTRIBUTIE D=75 MM	16.80000	97.05172	1,630.47
20	IC02G1	8: TEAVA OL.INST.SUD.LONG.NG+FILET+MUFA INCALZ.CENTR.CTII IND.INSURUB.COLOANE D=2 1/2 TOU	1.00000	94.49753	94.50
23	IC42A1	8: DISTRIBUTOR-COLECTOR MONTAT PE SUSTINATOR GATA CONFECTIONAT AVIND D= 65 MM- 100 MM	2.00000	2,294.17099	4,588.34
24	IC42D1	8: DISTRIBUTOR-COLECTOR MONTAT PE SUSTINATOR GATA CONFECTIONAT AVIND D =273 MM	1.00000	2,559.19370	2,559.19
26	I2H03A1	8: IZOL COND CU SALTELE SCO VATA STICL SAU MIN TIP I SAU P CONF SANT CU CIRC PESTE TERMOIZ < 35CM INCL	3.10000	85.44221	264.87
27	ID06A1	8: ROBINET CU SERTAR PANA , CU MUFE , PT. INST. INCALZIRE CENTRALA , CU D: 1/2"	2.00000	30.31630	60.63
29	ID06A3	8: ROBINET CU SERTAR PANA , CU MUFE , PT. INST. INCALZIRE CENTRALA , CU D: 1"	2.00000	43.72046	87.44
31	ID06D1	8: ROBINET CU SERTAR PANA , CU MUFE , PT. INST. INCALZIRE CENTRALA , CU D: 2 1/2"	3.00000	287.75833	863.27
35	ID04C2	8: ROBINET CU CEP , CU TREI CAI , CU FLANSE SI PRESARNITURA CU D: 80 MM	1.00000	1,206.94410	1,206.94
39	ID13D1	8: ROBINET DE RETINERE DIN FONTA CU O CLAPA SI FLANSA PT.INST.INCALZ.CENTRALA CU D: 100 MM	1.00000	589.72978	589.73


Nr.	Capitolul de lucrari	U/M	Canitatea	Pretul unitar	Total
Crt.	Simbol	Denumirea capitolului de lucrari			
43	IA23B2	8: ARMATURI FINE PT. CAZANE INCALZIRE CENTRALA: MANOMETRU.	3.00000	143.60536	430.82
44	IB22A01	8: ELEM. DE SUSTINERE A CORPURILOR DE INCALZ. AVIND PINA LA 2KG/BUC	50.00000	7.24506	362.25
47	IE03B1	8: EFECT. PROB. ETANS. LA PRES. A COND. PT. ALIM. AEROTERME SI BATERII CU D: 1 1/4 LA 2 TO	1,248.00000	4.72504	5,896.85
		LI			
48	IE04B1	8: EFECT. PROB. DILAT.-CONTRACT. SI FUNCT. A COND. DE ALIM. AEROTERME SI BATERII CU D: 1 1/4" LA 2"	1,248.00000	5.04004	6,289.97
49	YC01	8: DIFFERENTA PRET MATERIAL - ECHIPAMENTE	2,218.32000	1.23200	2,732.97
				Vo	34,049.89
				O.S.	34,049.89
				T.V.A.	0.00
				24.000000%	8,171.97
				Total General	42,221.86

$$K=E1/Eo = 1.0000 / 1.0000 = 1.0000$$

DIRIGINTE DE SANTIÉR

BENEFICIAR

EXECUTANT



ANEXA 1

PERSOANA JURIDICA ACHIZITTOARE (INVESTITOR)

Obiectiv 0063 BAROUL BUCURESTI

Obiect 0001 CONSOLIDARE SUBSOL


Categorie 0002 INSTALATII

NCS 01 NCS 1

LISTA CUPRINZAND CANTITATILE DE LUCRARI

Nr.	Capitolul de lucrari		U/M	Cantitatea	Pretul unitar	Total
Crt.	Simbol	Denumirea capitolului de lucrari				
1	ID05B1	8: ROBINET PPR D=32 DE TRECERE CU BILA	BUCATA	28.00000	39.24742	1,098.93
2	ID05B2	8: ROBINET PPR D=40 DE TRECERE CU BILA	BUCATA	11.00000	55.14022	606.54
3	ID05A4	8: ROBINET PPR D=25 DE TRECERE CU BILA	BUCATA	14.00000	21.86699	306.14
4	ID03C1	8: MUFA RAPIDA CU D: 1 TOLI	BUCATA	4.00000	49.80735	199.23
5	ID03B1	8: MUFA RAPIDA.CU D: 1/2 TOLI	BUCATA	2.00000	33.83901	67.68
6	ID03B2	8: MUFA REGLARE PT.INST.INCALZIRE CENTR.CU D: 3/4 TOLI	BUCATA	2.00000	38.80397	77.61
7	ID05A4	8: ROBINET DE TRECERE 3/4" CU SFERA (DISTRIBUTOR)	BUCATA	3.00000	36.76187	110.29
8	RFIC02D	9: MONTAT COT SUDABIL 3"	M	22.00000	67.80945	1,491.81
9	SD20C	9: RACORD OLANDEZ CU D= 2 1/2"	BUCATA	1.00000	53.53634	53.54
10	SD20B	9: RACORD OLANDEZ CU D= 1"	BUCATA	1.00000	17.21218	17.21
11	IC34H1	8: NIPLU FONTA CU D=2 1/2 TOLI	BUCATA	5.00000	49.34312	246.72
12	IC34F1	8: NIPLU FONTA CU D=1 1/2 TOLI	BUCATA	2.00000	19.48393	38.97
13	IC34D1	8: NIPLU DIN FONTA CU D=1 TOLI	BUCATA	2.00000	12.76986	25.54
14	IC34H1	8: COT DIN FONTA CU D=2 1/2 TOLIS	BUCATA	2.00000	65.39608	130.79
15	IC34F1	8: COT DIN FONTA CU D=1 1/2 TOLIS	BUCATA	2.00000	25.06489	50.13
16	ID03C2	8: MUFA RAPIDA CU D= 2 1/2 TOLI	BUCATA	1.00000	28.90031	28.90
17	SB13A	9: RACORD PPR CU D=40-75 FI	BUCATA	2.00000	100.75172	201.50
18	SB13A	9: RACORD PPR CU D=40-75 FE	BUCATA	2.00000	63.56996	127.14
19	IC34F1	8: REDUCTIE FONTA CU D= 2 1/2 TOLIS	BUCATA	4.00000	35.27817	141.11
20	ID02A2	8: TEU ALAMA CU D: 1/2"	BUCATA	2.00000	21.72156	43.44
21	IC34B	9: COT ALAMA 1/2"	BUCATA	6.00000	22.70656	136.24
22	ID01A2	8: ROBINET GOLIRE 1/2"	BUCATA	26.00000	27.52243	715.58
23	ID04B3	8: VANA ROTATIVA CU 3 CAI DN 40	BUCATA	1.00000	438.92089	438.92

Nr.	Capitolul de lucrari		U/M	Canitatea	Pretul unitar	Total
Crt.	Simbol	Denumirea capitolului de lucrari				
24	ID04C3	8: VANA DN 100	BUCATA	4.00000	206.96951	827.88
25	ID04C2	8: VANA DN 80	BUCATA	1.00000	171.20455	171.20
26	SA31B	9: FILTRU Y DN 80	BUCATA	1.00000	373.37081	373.37
27	SA29C	9: FLANSE DN 100 MM	BUCATA	6.00000	173.15013	1,038.90
28	SA29B	9: FLANSE DN= 80 MM	BUCATA	4.00000	144.11010	576.44
29	ID09D1	8: ROBINET CU D: 2 TOLI	BUCATA	2.00000	279.72219	559.44
30	RPIA63A1	8: POMPA CIRCULATIE CU CHIT	BUCATA	1.00000	4,802.94756	4,802.95
31	RPIA63A1	8: SERVOMOTOR	BUCATA	1.00000	855.77972	855.78
32	ID09A1	8: ROBINET SECTORIZARE 1/2"	BUCATA	6.00000	78.58883	471.53
33	ID09B2	8: ROBINET CU D: 1 TOLI	BUCATA	3.00000	92.12130	276.36
34	ID10A1	8: AERISITOR	BUCATA	6.00000	21.39939	128.40
35	IC37A	9: JGHEAB PERFORAT D=100	BUCATA	17.00000	38.55719	655.47
36	IC37B	9: JGHEAB PERFORAT D=200 MM	BUCATA	24.00000	51.14459	1,227.47
37	IC37A	9: TIJE FILETATE	BUCATA	75.00000	14.97671	1,123.25
38	RPEB05A	9: IMPAMINTARE CU PLATBANDA	BUCATA	20.00000	51.59346	1,031.87
39	RPEB11D	9: CABLU CYY 5X6	M	20.00000	30.87582	617.52
40	RPEB09A	9: CABLU MYY 3X2.5	M	25.00000	16.48809	412.20
41	RPEE01C	9: SIGURANTA TRIPOLARA 32 A	BUCATA	1.00000	82.76953	82.77
42	IC37A	9: SINA PERFORATA 21X41	BUCATA	7.00000	48.24071	337.68
43	SA10D1	8: TEAVA PPR D=40 MM	M	18.00000	27.27131	490.88
Total general deviz pe categoria de lucrari:						22,415.33



BENEFICIAR

EXECUTANT